

**Cohoon - Lord-Ellis Tree Farm**  
**Timber Harvest Plan Preparation Time Line**

	Year 1											Year 2										Comments		
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept			
Determine THP Area																						Designate preliminary boundaries of THP area		
CNDDDB Check																						Check available data bases for T & E Species		
NSO Surveys																						6 callings each year		
Other Biological Surveys																						Fisher, other raptors, etc.		
Botanical Surveys																						Minimum of 2 surveys spaced over flowering period		
Watercourse Evaluation																						Classify stream reaches, springs and wet areas		
Arch Check & Survey																						Arch Info Center data base check and field Arch Survey		
Geologic Evaluation																						check available data (maps) and evaluate site (CEG if necessary)		
Silviculture determination																						Evaluate stand and determine final silvicultural practices		
Access - yarding & hauling																						Evaluate existing roads and yarding patterns and design new		
Water Quality CSDS																						Survey plan area for CSD sites and evaluate		
Public notice																						Published notice and notification of adjacent landowners		
Flag WLPZ, ELZ and buffers																						Mark and flag all stream and other associated buffer locations		
Mark harvest perscription																						Mark or designate timber to be harvested		
THP write up and prep																						Assimilate plan information into THP and data reports		
Submit THP																						Submit final prepared THP to CalFire for Agency review		
THP Review Process																						Multi-agency review and pre-harvest inspection (PHI)		
CDF&W 1600 permit																						Final CDF&W 1600 submittal (up to 90 days for approval)		
Water Quality ROWD																						Water Quality ROWD or Waiver submittal		
Submit current NSO Info																						submit current year NSO survey info after early June surveys		
Submit current botanical Info																						Submit current year botanical survey info if appropriate		
Notify CalFire and start Ops																						Harvest timber		

Note: The above highlighted monthly time line indicates the time period over which THP prepatation and field work are anticipated to take place.  
It should be noted that this is the time line for the subject tract (40 acres) with minimal anticipated environmental issues.